

OWNER _____ DATE _____

LOT # _____ ADDRESS _____

REVERSE OSMOSIS (R.O.) SYSTEM CHECKLIST

YES	NO	
		Hole drilled for sink. (Stainless____ Cast Iron____ Granite____)
		Faucet centered over the hole and rubber gaskets straight.
		Faucet nice and tight and grease on O-rings
		3/8" faucet adaptor with Teflon O-ring installed
		Blue faucet line nut, ferrule inserted and tightened.
		Blue line hooked to R.O. and tight.
		Ice maker T-installed
		Ice maker line refrigerator side valve, nut and ferrule (hooked up refrigerator?)
		Disconnect old ice line and cap old valve or line.
		Drill 3/8" hole on disposal pipe.
		Drain saddle centered over hole and tighten.
		Black drain line nut installed and tight.
		Tank installed as far back as possible.
		Red tank line hooked to R.O and nut/ferrule insert hooked to tank and tight.
		R.O. supply Tee Teflon tapped, pipe doped and installed correctly.
		Screw unit to cabinet.
		All lines bundled tightly with zip-ties.
		Owner's manual filled out with filter due dates.
		Turn on water, flush black carbon, check all fittings for leaks.
		Clean up all trash, and wipe everything down

Signature by a licensed contractor

*This must be filled out and E-mailed back to activate the warranty.